



MARCH 12, 2025

WEEKLY UPDATE OF LOG JACK PROJECT AT BAD RIVER



Mashkiiziibii Natural Resources Department

CURRENT PROJECT STATUS

- Log jack installation was completed on March 4, 2025.
- Demobilization and restoration began on March 6, 2025.
- The Permittee (Enbridge) and MNRD will be monitoring the log jack structure regularly throughout 2025 and 2026 to evaluate performance and identify any needed corrective measures to protect the environment.

PROJECT WORK COMPLETED WEEK ENDING MAR 8, 2025

- Log jack installation was finished on March 4, 2025 in advance of a winter storm.
- Water quality monitoring stations up- and downstream of project site continued to be operated and capturing data.
- Turbidity curtains were removed from the Bad River on March 7, 2025.
- Three new cameras were installed within the Bad River floodplain on March 7, 2025.

PROJECT SCHEDULE WEEK OF MAR 10, 2025

- Remove temporary access trail matting from Government Road to Bad River floodplain overlook.
- Pull up temporary work space (TWS) matting and stockpile west of Government Road.
- Continue water quality monitoring stations up- and downstream of project site.
- Survey log jack structure to collect as-built details, such as the installation footprint.
- Implement initial site restoration activities, such as seeding.

NOTICES TO BAD RIVER BAND TRIBAL MEMBERS

- To minimize future environmental effects, the Permittee was granted permission to leave some access materials (including stairs and a boat) within the Project footprint on a short-term basis.
- Birch products from the Project site are available for tribal member use at the community center.
- Use caution if traveling on the Bad River both upstream and downstream. There are signs signaling the presence of woody debris in the river.
- Report any concerns or questions to MNRD (715) 682-7123.

